



## COMMISSIONING FORM – SOLAR SYSTEM

### HOUSEOWNER DETAILS

Name \_\_\_\_\_

Address \_\_\_\_\_

Postcode: \_\_\_\_\_ Tel \_\_\_\_\_

### INSTALLER DETAILS

Name \_\_\_\_\_

Address \_\_\_\_\_

Postcode: \_\_\_\_\_ Tel \_\_\_\_\_

### COLLECTORS

Type \_\_\_\_\_ No of collectors \_\_\_\_\_

Serial numbers \_\_\_\_\_ Orientation \_\_\_\_\_

### INSTALLATION

Onroof \_\_\_\_\_ Inroof \_\_\_\_\_ Flat Surface \_\_\_\_\_

### SOLAR CIRCUIT

System checked for leaks yes / no Pipe size \_\_\_\_\_ (mm)

Pressure \_\_\_\_\_ (bars) Flow rate \_\_\_\_\_ (litres/min)

Anti-freeze protection to \_\_\_\_\_ (°C) Expansion vessel size \_\_\_\_\_ (litres)

### SYSTEM INFORMATION

Tank type & model \_\_\_\_\_

Tank capacity \_\_\_\_\_ litres Controller Type \_\_\_\_\_

Mixing valve set at \_\_\_\_\_ Sensors connected yes / no

### OTHER

Back-up water heating system

Customer trained in use of system yes / no

System documentation handed over to customer yes / no

Signature of commissioning agent: \_\_\_\_\_

Date commissioned: \_\_\_\_\_

*I confirm that I have received instructions on the operation of the Firebird Envirosol solar system that I have been left a complete set of operation manuals by the commissioning agent.*

Signed by the house owner/occupier: \_\_\_\_\_